

STATEMENT OF SPECIAL INSPECTIONS (PER IBC CHAPTER 17)

SPECIAL INSPECTION COMPANY / COORDINATOR -- TO BE RETAINED BY OWNER


BUILDING SYSTEM OR COMPONENT	MATERIAL SUBMITTAL	TESTING			INSPECTION (PER IBC)			QUALITY ASSURANCE (PER IBC)	
		REQUIREMENTS	FREQUENCY	AGENCY	MONITORING	FREQUENCY	AGENCY	PART OF WIND	PART OF SEISMIC
SOILS (COMPACTED FILL)	N/A	1. TEST IN PLACE DRY DENSITY OF COMPACTED FILL.	1. AS APPROVED GEOTECHNICAL ENGINEER.	TESTING LAB TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL	AS EXCAVATION AND FILL PLACEMENT BEGINS, THE FOLLOWING SHALL BE VERIFIED TO ENSURE COMPLIANCE WITH GEOTECHNICAL REPORT: 1. MATERIALS BELOW SHALLOW FOUNDATIONS ARE ADEQUATE TO ACHIEVE THE DESIGN BEARING CAPACITY AS SPECIFIED IN SOILS REPORT. 2. EXCAVATIONS ARE EXTENDED TO PROPER DEPTH AND HAVE REACHED PROPER MATERIAL. 3. PERFORM CLASSIFICATION AND TESTING OF COMPACTED FILL MATERIALS. 4. USE OF PROPER MATERIALS, DENSITIES AND LIFT THICKNESSES DURING PLACEMENT AND COMPACTION OF COMPACTED FILL. 5. PRIOR TO PLACEMENT OF COMPACTED FILL, OBSERVE SUBGRADE AND VERIFY THAT SITE HAS BEEN PREPARED PROPERLY.	1. PERIODIC 2. PERIODIC 3. PERIODIC 4. CONTINUOUS 5. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL	1. COLUMNS AND SHEARWALLS ACCORDANCE WITH APPROVED SOILS REPORT PRIOR TO PLACEMENT OF FILL.	1. COLUMNS AND SHEARWALLS ACCORDANCE WITH APPROVED SOILS REPORT PRIOR TO PLACEMENT OF FILL.
CONCRETE FOUNDATIONS	1. SUBMIT CONCRETE MIX DESIGN. 2. SUBMIT FOUNDATION REINFORCEMENT SHOP DRAWINGS. 3. VERIFY PROPER CONCRETE STRENGTH.	1. TEST CONCRETE STRENGTH.	1. (1) SET OF CYLINDERS FOR EACH VERTICAL LIFT OR EACH 50 YARDS OF CONCRETE.	TESTING LAB TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL	AS CONCRETE AND REINFORCING STEEL CONSTRUCTION BEGINS, THE FOLLOWING SHALL BE INSPECTED TO ENSURE COMPLIANCE: 1. VERIFY REINFORCING SIZE, QUANTITY & PLACEMENT 2. ANCHORS CAST IN CONCRETE 3. ANCHORS POST INSTALLED IN HARDENED CONCRETE 4. VERIFYING USE OF REQUIRED DESIGN MIX 5. AT THE TIME FRESH CONCRETE IS SAMPLED TO FABRICATE SPECIMENS FOR STRENGTH TESTS, PERFORM SLUMP AND AIR CONTENT TEST, AND DETERMINE THE TEMPERATURE OF CONCRETE 6. CONCRETE PLACEMENT FOR PROPER APPLICATION TECHNIQUES 7. INSPECT FORMWORK FOR: SHAPE, LOCATION AND DIMENSIONS OF THE CONCRETE MEMBER BEING FORMED	1. PERIODIC 2. PERIODIC 3. PERIODIC 4. PERIODIC 5. CONTINUOUS 6. CONTINUOUS 7. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL	1. SPREAD FOOTINGS AT BEARING WALLS AND SHEARWALL.	1. SPREAD FOOTINGS AT BEARING WALLS AND SHEARWALL.
CONCRETE MASONRY UNITS	1. SUBMIT TEST DATA ON CMU UNITS NET AREA OF COMPRESSIVE STRENGTH 2. SUBMIT MORTAR & GROUT MIX DESIGNS	1. TEST COMPRESSIVE STRENGTH OF MORTAR & GROUT.	1. (1) SET OF GROUT CUBES FROM EACH FLOOR AND/OR (1) SET OF CUBES FOR EACH 50 YARDS OF GROUT.	TESTING LAB TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	SEE MASONRY INSPECTION CHART	SEE MASONRY INSPECTION CHART	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	1. YES	1. YES
STRUCTURAL STEEL	1. SUBMIT MANUFACTURER'S CERTIFIED MILL TEST REPORTS FOR STRUCTURAL STEEL.	N/A	N/A	N/A	1. INSPECT STEEL FRAME JOINT DETAILS FOR COMPLIANCE WITH CONSTRUCTION DOCUMENTS.	1. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	1. FLOOR AND ROOF SYSTEM FRAMING	1. FLOOR AND ROOF SYSTEM FRAMING
STRUCTURAL STEEL HIGH - STRENGTH BOLTING (AND MECHANICAL FASTENING OF METAL DECK)	1. SUBMIT MANUFACTURER'S CERTIFICATE OF COMPLIANCE FOR HIGH-STRENGTH BOLTS, NUTS, WASHERS AND/OR FASTENERS.	N/A	N/A	N/A	1. VERIFY BOLTING IN BEARING-TYPE CONNECTIONS ARE INSTALLED IN ACCORDANCE WITH AISC SPECIFICATIONS. 2. VERIFY BOLTING IN SLIP-CRITICAL CONNECTIONS ARE INSTALLED IN ACCORDANCE WITH AISC SPECIFICATIONS. 3. VERIFY IDENTIFICATION MARKING ON HIGH-STRENGTH BOLTS, NUTS AND WASHERS CONFORMING TO ASTM STANDARDS SPECIFIED. 4. VERIFY FASTENER TYPE AND ADHERENCE TO SPECIFIED FASTENER ATTACHMENT PATTERN. 5. VERIFY PROPER STORAGE AND HANDLING OF BOLTS, NUTS, WASHERS.	1. PERIODIC 2. CONTINUOUS (MAY BE PERIODIC IF TURN-OF-NUT WITH MATCH MARKING METHODS, DIRECT TENSION INDICATOR OR ALTERNATE DESIGN FASTENER (TWIST-OFF) METHODS ARE USED) 3. PERIODIC 4. PERIODIC 5. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	1. FLOOR AND ROOF SYSTEM BOLTING	1. FLOOR AND ROOF SYSTEM BOLTING
STRUCTURAL STEEL WELDING	1. SUBMIT MANUFACTURER'S CERTIFICATE OF COMPLIANCE FOR WELD FILLER MATERIAL.	N/A	N/A	N/A	VERIFY WELDING IS IN COMPLIANCE WITH AWS D1.1 1. COMPLETE AND PARTIAL PENETRATION GROOVE WELDS. 2. MULTIPASS FILLET WELDS 3. SINGLE-PASS FILLET WELDS > 5/16" 4. SINGLE-PASS FILLET WELDS < OR = 5/16" 5. FLOOR AND DECK WELDS	1. CONTINUOUS 2. CONTINUOUS 3. CONTINUOUS 4. PERIODIC 5. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	1. FLOOR AND ROOF SYSTEM WELDING	1. FLOOR AND ROOF SYSTEM WELDING
COLD FORM FRAMING	1. SUBMIT MANUFACTURER'S CERTIFIED MILL TEST REPORTS FOR STRUCTURAL STEEL.	N/A	N/A	N/A	1. VERIFY ALL SIZES, SPACINGS, AND GAUGES ETC. CONFORM W/ CONSTRUCTION DOCUMENTS 2. VERIFY ALL CONNECTIONS AND FASTENERS CONFORM WITH CONSTRUCTION DOCUMENTS 3. VERIFY ALL BRIDGING AND BRACING CONFORMS WITH CONSTRUCTION DOCUMENTS	1. PERIODIC 2. PERIODIC 3. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	1. YES	1. YES
METAL BUILDING SYSTEM & COMPONENTS	1. SUBMIT MANUFACTURER'S CERTIFIED MILL TEST REPORTS FOR STRUCTURAL STEEL.	N/A	N/A	N/A	1. INSPECT STEEL FRAME JOINT DETAILS FOR COMPLIANCE WITH CONSTRUCTION DOCUMENTS.	1. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	1. FLOOR AND ROOF SYSTEM FRAMING	1. FLOOR AND ROOF SYSTEM FRAMING
WALL PANELS OR GLAZING SYSTEM	1. SUBMIT MANUFACTURER'S LITERATURE FOR COMPLIANCE WITH DP RATINGS. 2. SUBMIT SHOP DRAWINGS FOR ANCHORAGE.	1. SUBMIT MANUFACTURERS TEST REPORTS ON ANCHORAGE.	N/A	N/A	1. VERIFY FASTENER LOCATION AND INSTALLATION.	1. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	1. YES	1. YES
ANCHORAGE OF ELECTRICAL EQUIPMENT USED FOR EMERGENCY OR STANDBY POWER	1. SUBMIT ANCHOR TYPE AND LITERATURE.	1. SUBMIT MANUFACTURERS TEST REPORTS.	N/A	N/A	1. VERIFY FASTENER LOCATION AND INSTALLATION.	1. PERIODIC	INSPECTION AGENCY TO BE APPROVED BY SPECIAL INSPECTION COORDINATOR & BUILDING OFFICIAL PER IBC	1. NO	1. YES

NOTE: ALL TESTING, INSPECTION & RELATED REPORTS SHALL BE SENT TO THE SPECIAL INSPECTION COORDINATOR & THE OWNER. ANY DEFICIENCIES SHALL BE CLEARLY NOTED & BROUGHT TO THE ATTENTION OF THE SPECIAL INSPECTION COORDINATOR BEFORE THE END OF THE INSPECTOR'S SHIFT.

DEFINITIONS:

- SPECIAL INSPECTOR: PER IBC "A QUALIFIED PERSON EMPLOYED OR RETAINED BY AN APPROVED AGENCY AND APPROVED BY THE BUILDING OFFICIAL AS HAVING THE COMPETENCE NECESSARY TO INSPECT A PARTICULAR TYPE OF CONSTRUCTION REQUIRING SPECIAL INSPECTION".
- PERIODIC SPECIAL INSPECTION: PER IBC "SPECIAL INSPECTION BY THE SPECIAL INSPECTOR WHO IS INTERMITTENTLY PRESENT WHERE THE WORK TO BE INSPECTED HAS BEEN OR IS BEING PERFORMED".
- CONTINUOUS SPECIAL INSPECTION: PER IBC "SPECIAL INSPECTION BY THE SPECIAL INSPECTOR WHO IS PRESENT WHEN AND WHERE THE WORK TO BE INSPECTED IS BEING PERFORMED". THIS IS INTENDED TO BE A CONTINUOUS INSPECTION.

This drawing and the design shown is the property of Kyzer & Timmerman LLC. The reproduction, copying or other use of this drawing without their written consent is prohibited and any infringement will be subject to legal action.



Tych & Walker
ARCHITECTS, LLP
38 BLACK GUM ROAD, UNIT B
PO BOX 509
FLEMING SC 29585
843-651-7151
mwalker@tychwalker.com

REVISION	DATE
----------	------

A RENOVATION TO THE
HAMPTON STREET AUDITORIUM

WALTERBORO, SC

	KT - 16-288
	12/09/16
S1.2	